Terminal Evaluation

of the

Pangani River Basin Management Project

Comprising

The UNDP/GEF Mainstreaming Climate Change into Integrated Water Resources Management in Pangani River Basin Project (Tanzania)

00053407 (PIMS 3308)

and

The EU Pangani Project

Contract No. 9 ACP.RPR. 39 Commitment No. 73 Strengthening Participation and Planning for IWRM in Pangani Basin, Tanzania

Annexes to Final Report

April 2012

Government of Tanzania – UNDP/ GEF – EU – IUCN

TERMS OF REFERENCE (TOR) FOR TERMINAL EVALUATION

The Pangani River Basin Management Project (PRBMP) that comprises

the UNDP/GEF Mainstreaming Climate Change into Integrated Water Resources Management in Pangani River Basin Project (Tanzania): 00053407 (PIMS 3308)

AND

The EU Pangani Project – Contract No. 9 ACP.RPR. 39 Commitment No. 73 (Strengthening participation and planning for IWRM in Pangani Basin, Tanzania).

1. INTRODUCTION

The work described in these Terms of Reference (ToR) is for a consultant evaluation team to conduct a terminal evaluation of the above mentioned project. The purpose of the evaluation is to assess the relevance, performance and success of the activities undertaken by the project and extract good practices and lessons learned for the portfolio level learning.

2. BACKGROUND

The Pangani River Basin drains Mount Kilimanjaro and Mount Meru in northern Tanzania and flows to the Indian Ocean in the town of Pangani in Tanga Region. The Pangani Basin

from IUCN-WANI (USD 1 million) and from the Tanzanian Government (USD 300,000) were secured and partnership agreement were signed with MoWLD, PBWO and IUCN. This funding was exhausted in June 2007.

The EU project started its implementation in October 2006 with this main objective as t support the equitable provision of freshwater the Pangani Basin for the environment and for the livelihoods for current and future generations. mak The basin's water managers and water users better able to manage water resour ces and prepare for reduced flows. The EU project implementation ended June 12th 2011.

The UNDP/GEF Project under the PRBMP was developed with a specific purpose to mainstream climate change considerations the ongoing efforts to develop and implement the Integrated Water Resources Management Plan in the Pangani River Basin. It supports the PBWB and water users in the basin to build their climate change adaptation capacity and reduce their vulnerabilities against adverse impacts of climate change. The UNDP/GEF project started its implementation in August 2007 and the project activities were completed by end of June 2011.

The PRBMP was executed by the Pangani Basin Water Board. The Pangani Basin Water Office (PBWO), the operational arm of the PBWB, signed a MOU with IUCN Eastern Africa Regional Office (EARO[2]) to receive technical and execution support from IUCN ESARO. PBWO[3] with technical and execution support from IUCN ESARO forms an Implementation entity and the Project Management Unit (PMU) was established in the PBWO in Moshi. Other implementing partners include SNV and local NGO Pamoja. The PMU was responsible

eSARO326 Tw8.ef

users to participate in IWRM; and subsequently in developing an IWRM plan. The Project has been structured into four main technical project components (also referred to as “results”) :

- Result 1: Increased understanding of environmental, economic and social implications of different river flow scenarios under expected climatic conditions and increased capacity to collect and analyze such flow assessment information.
- Result 2: Water users strengthened and empowered to participate in IWRM and Climate Change adaptation processes through dialogue and decentralised water governance.
- Result 3: Water Sector’s vulnerability to climate change understood and pilot actions generate lessons in adaptation.
- Result 4: Basin Water Office coordinates other sectors and stakeholders in the development of an IWRM Plan.

In addition, the project administration and management is defined as one component:

-

project document and other documents officially adopted/approved by the Project Steering Committee during the project implementation.
- Assess the project expected outcomes and their sustainability and suitability for policy related review inputs and best practices for community adaptation. The evaluation results are envisaged to identify and discuss the lessons learned, through measurements of the changes in the set indicators, summarize the experiences gained and technical achievements, and recommend future policy dialogues.

6. TASK AND SCOPE OF THE EVALUATION

The scope of the evaluation will cover the effectiveness, efficiency and relevance of the Pangani River Basin Management Project that has been implemented through EU and UNDP GEF funding. For the UNDP/GEF intervention, the

e. Project results, including a full and systematic assessment of outputs produced to date

10. DELIVERABLES

- An inception report with details on interpretation/understanding of the TOR; proposed

Evaluation. The consultant should be fluent in English and Kiswahili, and possess strong listening and technical writing skills.

Those who are involved in the design and/or implementation stage of the project are not qualified to apply.

Interested teams of consultants should send expressions of interest to: katharine.cross@iucn.org by August 15th, 2011. The expressions of interest should include the following:

- Cover letter
- Proposed plan of how evaluation will be carried out including a timeline
- Qualifications and previous evaluation experience of international and national consultants
- Proposed budget for evaluation which includes costs of consultants and travel

Annex 1: Proposed Outline for the Final Evaluation Report

1. Executive summary
   - Brief description of project
   - Context and purpose of the evaluation
   - Overall rating of project performance against objective and outcome as well as project implementation, main conclusions, recommendations and lessons learned.

2. Introduction
   - Purpose of the evaluation
   - Key issues addressed
   - Methodology of the evaluation
   - Structure of the evaluation.

3. The project(s) and its development context
   - Project start and its duration
   - Problems that the project seeks to address
   - Immediate and development objectives of the project
   - Main stakeholders
   - Results expected.

4. Findings and Conclusions

In addition to a descriptive assessment, all criteria marked with (R) should be rated[5] using the following UNDP/GEF six-point rating scale: Highly Satisfactory (HS), Satisfactory (S), Marginally Satisfactory (MS), Marginally Unsatisfactory (MU), Unsatisfactory (U), Highly Unsatisfactory (HU).

4.1. Project Formulation

   - Conceptualization/Design (R). This should assess the approach used in design and an appreciation of the appropriateness of problem conceptualization and whether the selected intervention strategy addressed the root causes and principal threats in the project area. It should also include an assessment of the logical framework and whether the different project components and activities proposed to achieve the

5. Recommendations

- Corrective actions for the design, implementation, monitoring and evaluation of the project for future projects.
- Actions to follow up or reinforce initial impacts/results from the project.
- Proposals for future directions underlining main objectives.

6. Lessons learned

This should highlight the best practices and lessons learned in addressing issues relating to relevance, performance and success.

7. Evaluation report Annexes

The Annexes must include at minimum:

- Evaluation TORs
- Itinerary
- List of persons interviewed
- Summary of field visits
- List of documents reviewed
- Questionnaire used and summary of results
- Comments by stakeholders (only in case of discrepancies with evaluation findings and conclusions)

Annex 2: Summary of merged project intervention logic, including sources of funding

GOAL: To strengthen Integrated Water Resources Management in the Pangani Basin, including mainstreaming climate change to support the equitable provision and wise governance of freshwater for livelihoods and environment for current and future generations

OBJECTIVE: Water users and managers in Pangani Basin empowered to manage and allocate water resources with consideration for climate change, the environment and other technical information, through consultative processes and the sound framework of an IWRM plan

RESULT 1: Increased understanding of environmental, economic and social implications of different river flow scenarios under expected climatic conditions and increased capacity to col

Key on funding source
Blue - WANI
Green – EU

Table of Content

Annex 2 Timeline for the Mission 2
Annex 3 List of Persons Met 3
Annex 5: Summary of activities 4
Annex 6 Visit to Pilot Projects 14
Annex 7: List of Project Documents 16
Annex 4: Merged LFA 20

Annex 2 Timeline for the Mission

"Terminal Evaluation of the Pangani River Basin Management Project (PRBMP)"

	Task	Location	Duration (days)		Start	End
			Torben Lundsgaard	Faustin Maganga		
1	Preparation, set-up of meetings in Dar es Salaam and project area with assistance from IUCN and PIU. Receive and revise relevant documentation. Preparation of draft Inception Report	Int. Consultant: Home office Local Consultant: Dar es Salaam	1	1	27/10	31/10
2	Int. Consultant depart Copenhagen to Moshi	CPH/Moshi	1		29/10	29/10
3	Monday evening: Briefing with Catharine Cross IUCN. Discuss priorities/goals, uncertainties, and achievements, and draft Inception Report. Review work plan according to arranged meetings, review documentation	Moshi	1		31/10	31/10
4	Program in Project areas as proposed by IUCN	Project area	4	1	01/11	04/11
5	Faustin Maganga departure	Dar es Salaam/Moshi		1	06/11	06/11
6	Meetings with stakeholders, field visits and workshops in Project area (open, to be arranged)	Project area	3	3	05/11	09/11
7	Preparation of discussion paper (team work)	Moshi	1	1	10/11	10/11
8	Workshop, present and discuss findings (to be arranged)	Moshi	1	1	11/11	11/11
9	TE team return to Dar es Salaam	Project area/Dar es Salaam				

Annex 5: Summary of activities

Table 1: Summary of the Activities

Table 2: Summary of Activities Implemented under Result Area 2

	Intervention Logic	Objectively Verifiable Indicator	Sources, Means of Verification
Result 2	Water Users strengthened and empowered to participate in IWRM and Climate Chanb4 Tw 91.92 Tm [(e3 -1.15 Td -4((e)-2(m)25<1n)-14(gt)]T.92 Tm [(e)-2 <</MCID 2 >>I		

	technical information from Result 1 for general public	Publish information brochures/ briefs	Brochures produced
			Project progress reports
	2.3.2 Create awareness among stakeholders on the implications of climate change and likely river flow scenarios	Arrange awareness creation events/ material (through briefs, presentations, exchange visits, meetings, basin level forum)	Awareness events/materials
Sub-Result 2.4	Lessons in capacity building to WUAs and establishing stakeholder forums extracted and disseminated to Ministry and other basins	Ministry and/or other basins aware of Pangar experiences in capacity building to WUAs and establishing stakeholder forums by end of year 3	

Table 3: Summary Activities Implemented under Result Area 3

	Intervention Logic	Objectively Verifiable Indicator	Sources, Means of Verification
Result 3	Coordination between water and climate change sectors strengthened and lessons learned from project activities scaled up to inform other communities, basins and countries		
Sub-Result 3.1	Institutional and information gaps between the basin and national level processes bridged through dialogues, exchange and collaboration between climate change and water sectors		
Activities	3.1.1 Collect information on expected climate change patterns and impacts in Pangani Basin	1. Additional climate change modelling with University of CapeTown (service the contract for the UCT).	

	3.3.2 Project contributes to the UNDP Adaptation Policy Framework		

Table 4: Summary of Activities Implemented under Result Area 4

	Intervention Logic	OVI	Sources, Means of Verification
Result 4	Basin Water Office coordinates other sectors and stakeholders in the development of an IWRM Plan	1. IWRM plan for Pangani Basin produced during year 3 2. IWRM plan for Pangani Basin gazetted by year 5 3. PBWO active in facilitating inter sectoral collaboration and monitoring implementation of IWRM plan in years 2-5	Gazettement notice Meeting reports PBWO annual reports
Sub-Result 4.1	Pangani Basin Water Office empowered to coordinate and support IWRM processes	At least five officers from PBWO and MoWLD demonstrate improved capacity in planning, facilitation, mediation and monitoring and evaluation	Comparison of skills test (baseline and post training)
		PBWO integrates IWRM planning, facilitation, mediation and monitoring and evaluation skills into routine institutional activities	PBWO annual reports
Activities	4.1.1 Capacity building to basin water office in planning, facilitation, negotiation and mediation and monitoring and evaluation.		1. Training reports 2. Project progress reports
	4.1.2 Capacity building to Basin Water Office –Equipment and Material Support		
Sub-result 4.2	IWRM plan established for Pangani Basin	IWRM plan for Pangani Basin produced during year 3	IWRM plan Project progress reports
Activities	4.2.1 Review of water models and social, economic and environmental technical information		1.Technical report 2. Project progress reports
	4.2.2 Review sector plans (agriculture, energy, regional & local governance) and identify key plan priorities and components		1. Technical report 2. Project progress reports
	4.2.3 Consultation among sectors and stakeholders		1.Meeting reports 2. Project progress reports
	4.2.4 Elaboration of plan		IWRM plan Projectprogress reports
	4.2.5 Consultation on plan, feedback and revision		1. Meeting reports 2. Project progress reports

Sub-Result 4.3	Financing strategy in place for implementation of IWRM plan	Strategy established by end of year At least 3 contributions mobilized for IWRM plan by year 5	1. Financing strategy 2. Project progress reports 3. PBWO annual report to PBWB

Table 5: Summary of Activities Implemented under Result Area 5

	Intervention Logic	Objectively Verifiable Indicators	Sources, Means of Verification
Result 5	Project implemented effectively & efficiently to the satisfaction of all stakeholders	Stakeholders satisfied with project progress	M & E reports
		Approved technical and financial reports on 6 monthly basis	Minutes of Steering Committee
Sub-Result 5.1	Efficient systems and strategies supporting the project	Systems for recruitment, procurement and technical backstopping functioning within 4 months	Project Implementation Manual
		Monitoring and evaluation system functioning within 6 months	Project progress reports
Activities	5.1.1 Develop project implementation manual for recruitment, procurement, financial management, planning, monitoring & evaluationand gender mainstreaming processes and procedures	1. Prepare Project Implementation Manual (PIM) for signing and adoption by Partners and implement it. 2. Gender mainstreaming (under SNV) – concept paper of guidelines/ checklist for gender mainstreaming	1. PIM signed and implemented 2. Report on guidelines for gender mainstreaming
	5.1.2 Manage implementation processes (human resources, communications, travel operations)		

	5.2.2 Conduct mid-term review and final evaluation	1. Conduct mid-term review. 2. Conduct end of Project evaluation	Mid-term review report. End of Project evaluation report
	5.2.3 Convene partners meetings and project steering committee meetings	1. Conduct Project Steering Committee meetings on semi-annual basis. 2. Produce informative project progress reports for donors and partners	1. PSC meeting minutes and passed decisions. 2. Project implementation reports, financial reports

Annex 6 Visit to Pilot Projects

Visits to water conservation and CC pilot projects
Date of visit: 1st of November 2011
Place and name of area of support: Soko spring- Ghona and Kiterini villages
Project background: This initiative was carried out as a result of constant conflicts between the water users over the declining resource and the proposal to back off livestock watering and farming near the spring.
Three cattle troughs have been constructed in Ghona and Kiterini villages to conserve Soko Spring and hence improve spring ecosystem and sustain flows to cutter for multiple needs in the face of prevailing climate change. The initiative started with a support from GEF Small Grants Programs through UNDP (UNDP-COMPACT), which supported 2 cattle toughs and 1 supported by PBWB. Later in 2010 to 2011 PRBMP supported the construction of reserve tank, water supply line and establishment of community organization that will manage the infrastructure and the spring.
Project beneficiaries include East Kahe Water Users Association comprising villages namely Soko, Ghona, Kilototoni, Kochakindo, Kiterini and Kyomu.
Project goal: To enhance community participation in water resources management at East Kahe catchment, to improve the ecosystem of Soko spring and sustain supply of water to maximize livelihood resources in the riparian villages.
Outcome: a:-102(l)2(e)4(e)4ee-2(ng)15 Td

Date of visit: 2nd of November 2011
Place and name of area of support: Mbuguni and Olbil Villages

Background: The implementation of climate change adaptation activities in Mbuguni and Olbil Villages followed community based climate change vulnerability assessments carried out in 2010. This was part of implementation of Pangani River Basin Management Project (PRBMP) that was complemented by another IUCN's Climate Change and Development Project (CCDP). The assessment was aided by CRiSTAL and LVCVA tools to facilitate data collection and analysis from community level.
Activities implemented in both villages included capacity building (at district and village level) on the understanding of climate change, its impacts and adaptation, the also included establishment of Water Users Association that helps to manage and allocate the declining water resources. In Mbuguni village in particular, poultry keeping and conservation agriculture were piloted as well as water borehole has been drilled in Olbil and Shambarai Burka villages for multiple uses (including drip irrigation).
Project goal: The objective of piloted activities was to contribute to the overall project goal which is to strengthen Integrated Water Resources Management in the Pangani Basin, including mainstreaming climate change to support the equitable provision and wise governance of freshwater for livelihoods and environment for current and future generations.
Outcome: Strengthened community resilience to impacts of climate change
Brief analysis and status of the situation
Water User Association has been formed to link up-and-downstream users. This has helped to resolve water use conflicts and allocate water equitably. Also through the association continuous capacity building and exchange visits has been carried out to enrich and fertilize community knowledge within and outside the basin. In addition, the awareness of communities on issues of climate change has been raised; and capacity of district councils and basin authorities has been built on community based assessment of climate change impacts and are now being incorporated in their annual plans.

Annex 7: List of Project Document s

1. IUCN. 2003. The Pangani River Basin: Options for Integrated Management Workshop. IUCN Eastern Africa Regional Program. 112pp

2. IUCN. 2003. Pangani Basin: A Situation Analysis. IUCN Eastern Africa Regional

3. IUCN. 2009. The Pangani River Basin: A Situation Analysis, 2

4. Turpie, J. Ngaga, Y. and Karanja, F. 2003. A Preliminary Economic Assessment of Water Resources of the Pangani River Basin, Tanzania: Economic Value, Incentives for Sustainable Use and Mechanisms for Financing Management. IUCN Eastern Africa Regional Program / Pangani Basin Water Office. 12pp.

5. PAMOJA. 2003. Dialogues towards Sustainable Management of Water Resources in the Pangani Basin. Workshop Report, 17 – 19 June 2003. 14pg.

6. Southern Waters/IUCN. 2004. Pangani River Basin Environmental Flows Initiative: Visit report and Project Proposal. 19pp.

7. PAMOJA. 2005. Situation Analysis Report: Dialogue on Water, Situation Briefs. 29pg.

8. Kulindwa, K. 2005a. Feasibilit952 Tc –7(0.013 Tw (3)6(-)8(T)-9(h)-3(e)-1(2)-3(0)-1(2)-3(6)-1(-)-3(9)-1(3)-3(8)-1(-)-3(9)-1(3)-3(8)-1(-)-3(9)-1(3)-3(8

18. PBWO/IUCN 2006. Scenario Selection Report: Water-related issues and trends in the Pangani River Basin and the selection of preliminary scenarios for analysis. Unpublished Technical Report. Pangani River Basin Flow Assessment, Moshi, 23pp.

19. PBWO/IUCN. 2007. Socio-economic Baseline Assessment: The Role of River Systems in Household Livelihoods. Unpublished Technical Report. Pangani River Basin Flow Assessment, Moshi, 58 pages.

20. PBWO/IUCN. 2007. River Health Assessment. Unpublished Technical Report. Pangani Basin Water Office, Moshi and IUCN Eastern Africa Regional Program. 121pp.

21. PBWO/IUCN. 2007. Estuary Health Assessment. Unpublished Technical Report. Pangani River Basin Flow Assessment, Moshi. 123 pp.

22. PBWO/IUCN. 2008. Task 5 Report: An assessment of understanding and knowledge gaps. Unpublished Technical Report. Pangani Basin Water Office, Moshi and IUCN Eastern Africa Regional Program. 54 pages.

23. PBWO/IUCN. 2008. Basin Delineation Report. Unpublished Technical Report. Pangani Basin Water Office, Moshi and IUCN East and Southern Africa Regional Program. 57 pages

PBWO/IUCN. 2007. UNDP/GEF project proposal document: Mainstreaming Climate Change into Integrated Water Resources Management (IWRM) in Pangani River Basin (Tanzania) 53pp.

25. PAMOJA. 2006. Establishment of Kikuletwa Sub-Catchment Forum: Organisational Landscape. 66pp.

26. Consulting Environmental and City Planners (CECP Ltd) 2006. Establishment of Kikuletwa Sub-Catchment Forum: An overview of Key Policy and Legal Environment Guide to the Design of the Dialogue Forum. 48pp.

27. PBWO. 2006. Establishment of Kikuletwa Sub-Catchment Forum: Water Availability and Use in the Kikuletwa Sub-Catchment. 34pp.

28. IUCN. 2007. Establishment of Kikuletwa Sub-Catchment Forum: Community Participation in Water Management: Comparative Experiences from Around the World. 54pp.

29. PBWO/IUCN. 2007. Pangani River System - State of the Basin Report. Pangani Basin Water Office and IUCN Eastern Africa Regional Program. 48pp.

30. Hammerlynck, O., Richmond, M.D., Mohammed, A. and Mwaitega, S.R. 2008. Pangani Basin Flow Assessment Initiative. Fish and invertebrate life histories and important fisheries of the Pangani River Basin, Tanzania. 63pp.

31. Kahyarara, G. and Eusebi, I. 2007. Pangani Basin Flow Assessment Initiative. Draft: Macroeconomic Model of the Pangani River Basin. 35pp.

32. Kimaro, T., Mkhandi, S., Nobert, J., Ndomba, P., Valimba, P., Mtalo, F. 2008. Pangani Basin Flow Assessment Initiative. Hydraulic Study of Lake Jipe, Nyumba ya Mungu Reservoir and Kirua Swamps. 75pp.

33. Luteganya, K.P. and Kizzy, S. M. 2009. Pangani Basin Flow Assessment Initiative. Hydroelectric Power Modeling. 44pp.

Outcome	Management and allocation of water in Pangani Basin includes climate change preparation & adaptation and environmental considerations in a sound IWRM framework	Specific Objective	Empowered water users and managers in Pangani Basin take decisions about the basin's diminishing water resources based on technical information, consultation and an agreed IWRM plan

proposed merged RESULT 2	Water Users strengthened and empowered to participate in IWRM and Climate Change adaptation processes throug dialogue and decentralized water governance	
Expected sub-results		Activity Groups
2.1	WUAs strengthened and empowered in IWRM pr and climage change adaptation	2.1.1 Develop training modules in IWRM + Tanzanian water policy + legislation & climate cha vulnerability + adaptation measures
		2.1.2 Conduct “Training of Trainers”
		2.1.3 Targeted capacity building to 150+ WUAs in IWRM, Tanzanian water policy and legislation, climate change vulnerability and adaptation measures
2.2	Sub-catchment and basin level forums establishe integrate community, distric and regional concern catchment and basin level water management	2.2.1 Sub-catchment and basin forum inventory process
		2.2.2 Sub-catchment and basin forum design process
		2.2.3 Consultation process on forum design
		2.2.4 Establishment of sub-catchment and basin forums
		2.2.5 Continued technical backstopping to forums
2.3	Stakeholder awareness raised on climate change and flow assessment results and this information water negotiations	2.3.1 Translate and repackage technical information from Result 2 for general public
		2.3.2 Create awareness among local authorities, decision makers, communities and the sector through briefs, presentations, exchange visits, meetings, basin level forum, on the implications of climate change, IWRM and various likely river flow scenarios
2.4	Lessons in capacity building to WUAs and establish stakeholder forums extracted and disseminated t Ministry and other basins	2.4.1 Review of the project monitoring data and consultations with stakeholders to id issues in the establishement of sub-catchment and basin forums
		2.4.2 Facilitation of stakeholders in a learning platforms

EU: Strengthening Participation and Planning for IWRM in Pangani Basin, Tanzania	UNDP/GEF: Mainstreaming Climate Change into IWRM in Pangani River Basin
Result 3	Output 2
Water users strengthened and empowered to participate in decentralized water governance	

proposed RESULT 3	Water sector’s vulnerability to climate change understood and pilot actions generate lessons in adap
Expected sub-results	Activity Groups
3.1	

EU: Strengthening Participation and Planning for IWRM in Pangani Basin, Tanzania	UNDP/GEF: Mainstreaming Climate Change into IWRM in Pangani River Basin
No Corresponding Result	Output 3
	Coordination between water and climate change sectors strengthened a learned from project activities scaled up to inform other communities, basins and countries
	Indicative Activities
	3.1Bridging the institutional gaps between the basin and national level proce
	3.2 Analysis of experiences and lessons learned to inform other communitie countries X Lessons and experiences from the project integrated into basin-level planning and management
	3.3 Contribute to the UNDP Adaptation Policy Framework Vol. 2

EU: Strengthening Participation and Planning for IWRM in Pangani Basi n, Tanzania		UNDP/GEF: Mainstreaming Climate Change into IWRM in Pangani River Basin
Result 1		
Basin Water Office coordinates other sectors and stakeholders in the develop IWRM plan for Pangani Basin		
Sub results	Activity Groups	
1.1 Pangani Basin Water Office empowered to coordinate and support IWRM processes	1.1.1 Capacity building to Basin Water Office in pla facilitation, negotiation and mediation, monitoring and evaluation	
	1.2.1 Review of water models and social, economic environmental information	
1.2 IWRM plan established for Pangani Basin	1.2.2 Review of sector plans (agriculture, energy, re & local governance, among others) and identification of key plan priorities and components	No Corresponding Output

proposed merged RESULT 5	Project implemented effectively & efficiently to the satisfaction of all stakeholders	
Expected sub-results		Activity Groups
5.1	Efficient systems and strategies supporting project	5.1.1 Develop project implementation manual for recruitment, procurement, financial manag monitoring & evaluation and gender mainstreaming processes and procedures
		5.1.2 Manage implementation processes (human resources, communications travel, operations)
		5.1.3

Summary of proposed merged project intervention logic, including sources of funding

GOAL: To strengthen Integrated Water Resources Management in the Pangani Basin, including mainstreaming climate change to support the equitable provision and wise governance of freshwater for livelihoods and environment for current and future generations

OBJECTIVE: Water users and managers in Pangani Basin empowered to manage and allocate water resources with consideration for climate change, the environment and other technical information, through consultative processes and the sound framework of an IWRM plan

RESULT 1: Increased understanding of environmental, economic and social implications of different river flow scenarios under expected climatic conditions and increased capacity to collect and analyze such flow assessment information

RESULT 2: Water Users strengthened and empowered to participate in IWRM and Climate Change adaptation processes through dialogue and decentralized water governance

RESULT 3: Coordination between water and climate change sectors strengthened and lessons learned from project activities scaled up to inform other communities, basins and countries

RESULT 4: Basin Water O7 TD82 -577277.92 40(s sca)8(l)11(e)-4(d)]TJ 0 Tc 0tcn /9

Key on funding source
Blue - WANI
Green – EU
Red – UNDP/GEF

Summary of project intervention logic including sources of funding

GOAL: To strengthen Integrated Water Resources Management in the Pangani Basin, including mainstreaming climate change to support the equitable provision and wise governance of freshwater for livelihoods and environment for current and future generations
OBJECTIVE: Water users and managers in Pangani Basin empowered to manage and allocate water resources with consideration for climate change, the environment and other technical information, through consultative processes and the sound framework of an IWRM plan